Interlake-Eastern
Regional Health Authority

Construction Air Handling Unit (CAHU) Checklist

Record for the week beginning (yyyy/mm/dd): _____ Record for the week ending (yyyy/mm/dd): _____

	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Pre-filter check							
Pre-filter changed during inspection							
Secondary filter checked							
Secondary filter changed during inspection							
HEPA filter checked							
Perform leak test current							
Change HEPA filter indicator light not lit							
Supply intake location clear							
Exhaust location clear							
Supply/exhaust ductwork connected to CAHU							
CAHU location agrees with IC plan							
Time of CAHU inspection:							
Initials:							

References: CSA Z317.13:22